

Work Order ID 116241

April-09-14 9:03:06 AM

116241

Page 1

Item ID: D350-591-312

Revision ID:

Item Name: Heli-Access-Step™ RH

Start Date: 4/09/14 Start Qty: 4.00 ***4***Required Date: 4/09/14 Req'd Qty: 4.00 ***4***Reference: ~~test or scrap~~

Accept

N900040100Setup Start ***NS1***Stop ***NS2***

Cust Item ID:

Customer:

Approvals: Process Plan: ✓ Date: _____

QC: _____ Date: _____

Tooling: _____ Date: _____

SPC (Y/N): _____ Date: _____

Run Start ***NR1***Stop ***NR2***Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

Draw Nbr

Revision Nbr

D3272

Rev B

130

QC5- Inspect part completeness to step on W/O

0.00

130

QC

Quality Control

Memo

PULL FROM STOCK:

10 X D350-591-312 B114393

EXTRUSION WAS FOUND TO HAVE A THIN SIDE WALL, ENG HAS
ACCEPTED THE EXTRUSION AS A DEVIATION, AS LONG AS THE LUGS
GET WELDED TO THE THICKER SIDE.ULTRA-SONIC ALL STEPS AND NOTE WHICH STEPS ARE
ACCEPTABLE.4 OF THE 10 STEPS ARE NOT ACCEPTABLE - ~~TEST OR SCRAP STEPS~~

0.00

250

Pick Kit

0.00

250

Packaging

Packaging

Memo

REPACKAGE THE ACCEPTABLE STEPS USING THE ORIGINAL B/NS'

0.00

APR 10 2014

DAS
06
9-89

Work Order ID 116241

April-09-14 9:03:06 AM

116241

Page 2

Item ID: D350-591-312

Revision ID:

Item Name: Heli-Access-Step™ RH

Start Date: 4/09/14 Start Qty: 4.00 ***4***

Required Date: 4/09/14 Req'd Qty: 4.00 ***4***

Reference: test or scrap

Accept

N900040100

Setup Start ***NS1***

Stop ***NS2***

Cust Item ID:

Customer:

Approvals: Process Plan: _____ Date: _____

QC: _____ Date: _____

Tooling: _____ Date: _____

SPC (Y/N): _____ Date: _____

Run Start ***NR1***

Stop ***NR2***

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Tool ID

Tool #

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

260

QC4- 100% Inspect kits for completeness

0.00

260

QC

Quality Control

Memo

ENSURE KITS ARE INCLUDED ON BOXES,
PUT ASIDE THE REMAINING 4 KITS TO ADD TO NEW STEPS IN
PRODUCTION.

to go into B/N 114521

APR 10 2014

DAS
06
9-89



280

QC21- Final Inspection - Work Order Release

0.00

280

QC

Quality Control

Memo

mw 1404-16

1404.10

Picklist Print

April-09-14 9:03:04 AM

Page 1

Work Order ID: 116241

116241

Parent Item: D350-591-312

D350-591-312

Parent Item Name: Heli-Access-Step™ RH

Start Date: 4/09/14

Required Date: 4/09/14

Start Qty: 4.00

Required Qty: 4.00

Comments:

IPP Rev:A04.03.22New issue KJ/RF

IPP Rev:B 07-06-09 Added D3572-1 JLM

IPP Rev:C 08-04-02 ECN1163 DD verified by:EC

IPP Rev:D 08-04-08 ECN1164 DD verified by:EC

fixe route seq in bom DD 10.04.28 verified by:EC

IPP Rev:D

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Qty per Kit	Total Qty	Qty Issued	Date Issued	Status
D350-591-312		Manufactured	No				Each	9.0000		4			

D350-591-312

Heli-Access-Step™ RH

Location

Loc Qty

Loc Code

FG

2

112718

1

39411

1

FG083

1

113448

1

HALL

6

114393

6

4

u
11.04.09

Linda Lacelle

From: Nigel Forbes
Sent: April-08-14 12:25 PM
To: Linda Lacelle
Subject: Fwd: NCR D2622 extrusion
Attachments: D2622-RevC1.pdf; ATT00001.htm

FYI

Sent from my iPhone

Begin forwarded message:

From: "Chris Provencal" <cprovencal@dartaero.com>
To: "Nigel Forbes" <nforbes@dartaero.com>, "Patrick Smith" <psmith@dartaero.com>
Cc: "Eric Downing" <edowning@dartaero.com>, "David Shepherd" <dshepherd@dartaero.com>, "Mike Petsche" <mpetsche@dartaero.com>
Subject: NCR D2622 extrusion

Nigel,

Just to recap what we discussed and what I found:

We have a batch of D2622 step extrusion with eccentric wall thickness side-to-side (the vertical side walls that get welded). The nominal wall thickness is 0.080. The allowable per ANSI H35.2 for extruded aluminum is +/-0.010 max deviation, which agrees with our dwg. The minimum thickness I measured was 0.063", or 0.017 below nominal.

The extruder has corrected the problem and we're waiting on new material. Production wants a disposition on whether we can use this material in the meantime.

The extrusion will have the same strength for passenger loads. This won't affect the inertia of the tube for vertical loading, as the top and bottom surfaces are unaffected and the side walls are eccentric (same total thickness). If we ensure the thicker side (which are over tolerance) is the side that gets the welded lugs then the thinner side should see very little load. With side getting all the load transfer being over tolerance, the step will be stronger and less prone to cracking.

Because of this, I consider it an acceptable deviation as long we ensure the thicker side gets the welded lugs, and that the minimum wall thickness on the opposite side is not below 0.063". I believe we have welded several steps prior to noticing the problem. We should scrap any steps that have welded lugs on the thin wall.

David, I've cc'd you on the email in case you have input or disagree with my conclusion.

-Chris

